



WHEELER **CONSTRUCTION ADVISORY**

Week of: Monday November 9, 2009 – Sunday November 15, 2009

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours: 7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- Mass excavation is complete. Excavation work for the building foundations will continue, but the number of haul trucks for excavation debris will decrease significantly. Trucks will continue to enter the site off Jefferson St. onto Wheeler Ave and exit onto 14th Ave from Cherry St.
- Removal of the temporary access ramp into the excavation, as well as installation of rock base course at the bottom of the excavation is scheduled to complete toward the middle to end of this week. The completion of these activities will also serve to decrease the number of haul trucks entering and exiting the site.
- Work will continue for the placement of building foundations, with concrete pours planned for Monday, 11/9 and Thursday, 11/12. Concrete trucks will continue to be staged utilizing Cherry St. Concrete work for the footings at the Utility Building on the east side of the site is scheduled to complete towards the middle of next week.
- Forming, reinforcing and concrete work will continue for the first lift of walls at the Data Center located toward the middle and southern portion of the site.
- Excavation for the prefabricated electrical vaults on the eastern portion of the site will continue during the week, with work scheduled to be complete by the end of the week. Prefabricated electrical vaults at the middle to southern portion of the site is scheduled to start towards the end of the week. Work for the cast in place concrete vaults continue throughout the week.
- Mechanical work and distribution of electrical service will continue at the bottom of the excavation with installations moving out from the eastern portion of the site towards the middle of the excavation and then continuing south from there.
- Soil improvement work will continue predominantly towards the middle and in the northern portion of the site.

Project Recycling:

- Recycled material content as of 10/31/09:
 - Total Material for disposal: 2,855 tons
 - Total Material recycled: 1,905 tons
 - Total Percentage Recycled: 67%

Possible Non-Standard Work Hours and Activities:

- Work for the placement of building foundations will likely occur during the day on Saturday November 14th, depending on the weather.

Street Closures / Impacts:

- Flaggers will also continue to be posted at the site entrance at Jefferson St and exit at 14th Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14th Ave and 16th Ave as necessary during concrete work.
- On-street parking on the north side of 16th Ave will remain closed between Jefferson St and Cherry St.

Deliveries:

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave.