



## **WHEELER** **CONSTRUCTION ADVISORY**

**Week of:** Monday November 16, 2009 – Sunday November 22, 2009

**Jobsite Location:** 14<sup>th</sup> Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

**Project Standard Work Hours:** 7:00 a.m. – 5:30 p.m.

### **Major Work Activities This Week:**

- Excavation work for the building foundations will continue. Trucks will continue to enter the site off Jefferson St. onto Wheeler Ave and exit onto 14<sup>th</sup> Ave from Cherry St.
- Work will continue for the placement of building foundations, with the larger concrete pours planned for Monday, 11/16 and Thursday, 11/19. Concrete trucks will continue to be staged utilizing Cherry St.
- Forming, reinforcing and concrete work will continue for the first lift of walls at the Data Center located toward the middle and southern portion of the site.
- Work will continue for the cast in place concrete vaults, along with mechanical work and distribution of electrical services at the bottom of the excavation.
- Delivery and placement of rock that will be set beneath the concrete slab for the Utility Building cisterns is scheduled to begin towards the end of the week. Trucks will enter and exit the site using the same routes as the trucks hauling material for the building foundation work.
- Soil improvement work will continue.
- Upfront excavation and foundation work for the second tower crane will get underway this week. The second tower crane will be erected in the north-east area of the excavation in December.

### **Project Recycling:**

- Recycled material content as of 11/7/09:
  - Total Material for disposal: 2,855 tons
  - Total Material recycled: 1,905 tons
  - Total Percentage Recycled: 67%

### **Possible Non-Standard Work Hours and Activities:**

- Work for the placement of building foundations and walls will likely occur during the day on Saturday November 21<sup>st</sup>, depending on the weather.

### **Street Closures / Impacts:**

- Flaggers will also continue to be posted at the site entrance at Jefferson St and exit at 14<sup>th</sup> Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14<sup>th</sup> Ave and 16<sup>th</sup> Ave as necessary during concrete work.
- On-street parking on the north side of 16<sup>th</sup> Ave will remain closed between Jefferson St and Cherry St.

### **Deliveries:**

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave.