



## **WHEELER CONSTRUCTION ADVISORY**

**Week of:** Monday January 11, 2010 – Sunday January 17, 2010

**Jobsite Location:** 14<sup>th</sup> Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

**Project Standard Work Hours:** 7:00 a.m. – 5:30 p.m.

### **Major Work Activities This Week:**

- Excavation work for the building foundations will continue. Trucks will continue to enter the site off Jefferson St. onto Wheeler Ave and exit onto 14<sup>th</sup> Ave from Cherry St.
- Work will continue for the placement of building foundations and walls. Concrete pours are planned to occur Thursday, 1/14 and Friday, 1/15 next week. Work will continue for both the east and west core walls of the Office Building. Staging for concrete trucks will remain to be done utilizing Cherry St.
- The south half of the concrete slab on grade at the Utility Building is scheduled to be poured on Monday, 1/11. The south half of the concrete slab on grade at the Data Center is scheduled to be poured on Thursday, 1/14; placement of reinforcing steel for the slab at the Data Center will be ongoing throughout the earlier part of the week. Staging of concrete trucks for both slab pours will be done utilizing Cherry St.
- Delivery and placement of capillary break material and installation of vapor barrier material above the capillary break for the north half of the concrete slab on grade at the Data Center will be ongoing throughout the week.
- Forming and placement of reinforcing steel for the concrete slab on grade at the north half of the Data Center and at the Garage will start this week. Work at the Garage will be ongoing with intermittent concrete pours over the next several weeks.
- Installation of underslab piping and electrical services will be ongoing for the Data Center and will begin for the Office Building and Garage. Underslab piping is scheduled to be complete at the Data Center by the end of the week.
- Large pipe racks and lengths of pipe for the Utility Building will be hoisted and placed onto the concrete slab beginning on Thursday, 1/14 for the commencement of fabrication activities.

### **Project Recycling:**

- Recycled material content as of 1/1/10:
  - Total Material for disposal: 2,290 tons
  - Total Material recycled: 1,948 tons
  - Total Percentage Recycled: 85%

### **Non-Standard Work Hours and Activities:**

- Work for the continuing placement of building foundations and walls along with ongoing capillary break and backfill activities will likely occur during the day on Saturday, January 16<sup>th</sup>, depending on the weather.

### **Street Closures / Impacts:**

- Flaggers will continue to be posted at the site entrance at Jefferson St and exit at 14<sup>th</sup> Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14<sup>th</sup> Ave and 16<sup>th</sup> Ave as necessary during concrete work.
- On-street parking on the north side of 16<sup>th</sup> Ave will remain closed between Jefferson St and Cherry St.

### **Deliveries:**

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave.

