



WHEELER **CONSTRUCTION ADVISORY**

Week of: Monday February 1, 2010 – Sunday February 7, 2010

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours: 7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- Excavation work for the building foundations will continue. Trucks will continue to enter the site off Jefferson St. onto Wheeler Ave and exit onto 14th Ave from Cherry St.
- Five (5) Chillers will be hoisted by the tower crane and set in the Utility Building on 2/3, 2/4, and 2/5. Hoisting will be completed from Cherry St.
- Installation of steel connection tabs at the Utility Building will begin on Monday, 2/1.
- Work will continue for the placement of building foundations and walls. The first pour for the concrete slab on grade at the Garage has been re-scheduled to be poured on Tuesday, 2/2. Concrete wall pours are scheduled for Thursday, 2/4 and Friday, 2/5. Garage ramp walls at level B will pour 2/3. Staging for concrete trucks will remain to be done utilizing Cherry St.
- Waterproofing work for the Data Center walls will continue throughout the week.
- Installation of foundation drain at the Data Center will begin this week. Work to backfill walls at select areas will be ongoing. As the backfill is placed, it will be placed and vibrated to compact it into place. Compaction of backfill is scheduled to occur during standard working hours, but a small degree of vibration and slightly increased noise levels may be observed during this work.
- Underslab piping and electrical work will also be ongoing throughout the week.
- Work for installation of utilities at the small lot on the north side of the 14th Ave SE will be ongoing this week.

Project Recycling:

- Recycled material content as of 1/9/10:
 - Total Material for disposal: 2,290 tons
 - Total Material recycled: 1,948 tons
 - Total Percentage Recycled: 85%

Non-Standard Work Hours and Activities:

- Work for the continuing placement of building foundations and walls will likely occur during the day on Saturday, February 6th, depending on the weather.

Street Closures / Impacts:

- Flaggers will continue to be posted at the site entrance at Jefferson St and exit at 14th Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14th Ave and 16th Ave as necessary during concrete work.
- On-street parking on the north side of 16th Ave will remain closed between Jefferson St and Cherry St.
- Partial lane closures along 14th Ave SE will be necessary during the installation of utilities at the small lot on the north side of the street as it intersects Jefferson St SE.
- Traffic control measures will be in place during the storm drain repairs on Jefferson St. SE. Signs will be placed on the west-bound, east-bound and north-bound directions of the intersection, and additional flaggers will be posted as necessary.

Deliveries:

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave.