



WHEELER **CONSTRUCTION ADVISORY**

Week of: Monday February 15, 2010 – Sunday February 21, 2010

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours: 7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- Earthwork teams will continue backfilling and building a temporary access road off of Cherry St. Backfill will be placed and vibrated to compact it into place. The temporary road will be used to provide access between the buildings for hoisting and setting of mechanical equipment. Trucks will continue to enter the site off Jefferson St. onto Wheeler Ave and exit onto 1^{4th} Ave from Cherry St. **Please note: COMPACTION OF BACKFILL IS SCHEDULED TO OCCUR DURING STANDARD WORKING HOURS AND A SMALL DEGREE OF VIBRATION AND SLIGHTLY INCREASED NOISE LEVELS MAY BE OBSERVED DURING THIS WORK.**
- Steel erection at the Utility Building will be ongoing. Installation of metal decking will begin on Level 1 and above the cisterns on the east side of the Utility Building. Welding equipment will continue to be used during steel erection, and the electric arc or sparks created during the work may be visible at times to neighbors and passerby. People are encouraged not to focus on the areas of bright ultraviolet light that are produced from welding torches during active erection work.
- Work will continue for the placement of building foundations and walls. Concrete wall pours are scheduled for Thursday, 2/18 and Friday, 2/19. The next pour for the concrete slab on grade at the Garage is also scheduled for Thursday, 2/18. Staging for concrete trucks will continue to be done off Jefferson St. onto Wheeler Ave and off Cherry St.
- Waterproofing for the first lift of walls and installation of foundation drain at the Data Center will continue during the week, as will underslab piping and electrical work at the Garage/Office Building.
- Periodic utilities work will be ongoing at the small lot on the north side of the 1^{4th} Ave SE.

Project Recycling:

- Recycled material content as of 1/31/10:
 - Total Material for disposal: 2,392 tons
 - Total Material recycled: 2,022 tons
 - Total Percentage Recycled: 85%

Non-Standard Work Hours and Activities:

- Work for the continuing placement of building foundations, walls, and erection of steel may occur during the day on Saturday, February 20th, depending on the weather.

Street Closures / Impacts:

- Flaggers will continue to be posted at the site entrance at Jefferson St and exit at 14th Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14th Ave and 16th Ave as necessary during concrete work.
- On-street parking on the north side of 16th Ave will remain closed between Jefferson St and Cherry St.
- Partial lane closures along 14th Ave SE will be necessary during the installation of utilities at the small lot on the north side of the street as it intersects Jefferson St SE.

Deliveries:

Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave.