



WHEELER CONSTRUCTION ADVISORY

Week of: Monday February 22, 2010 – Sunday February 28, 2010

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours: 7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- Earthwork teams will be completing the new temporary access road off of Cherry St, and will start backfilling walls at the Utility Building north areaway. Backfill will continue to be placed and vibrated for compaction, and trucks will continue to enter the site off Jefferson St onto Wheeler Ave and exit onto 14th Ave from Cherry St. **Please note: COMPACTION OF BACKFILL IS SCHEDULED TO OCCUR DURING STANDARD WORKING HOURS AND A SMALL DEGREE OF VIBRATION AND SLIGHTLY INCREASED NOISE LEVELS MAY BE OBSERVED DURING THIS WORK.**
- Steel erection and installation of metal decking at the Utility Building will be ongoing. The electric arc or sparks created during welding may be visible at times to neighbors and passerby. People are encouraged not to focus on the areas of bright ultraviolet light that are produced from welding torches during active erection work.
- Work will be completing for the placement of building foundations as well as forming, reinforcing and pouring activities for the east core wall. Placement of the second lift of walls at the Data Center and the west core wall at the Office Building will be ongoing; concrete wall pours are scheduled for Tuesday, 2/23, Thursday, 2/25 and Friday, 2/26. Staging for concrete trucks will continue to be done off Jefferson St. onto Wheeler Ave and off Cherry St.
- Waterproofing for the first lift of walls at the Data Center, and installation of underslab piping and electrical work at the Garage/Office Building will be completing. Installation of foundation drain at the Data Center will remain ongoing.
- Periodic utilities work will be ongoing at the small lot on the north side of the 1^{4th} Ave SE.

Project Recycling:

- Recycled material content as of 2/13/10:
 - Total Material for disposal: 2,392 tons
 - Total Material recycled: 2,022 tons
 - Total Percentage Recycled: 85%

Non-Standard Work Hours and Activities:

- Work for the continuing placement of building foundations, walls, and erection of steel may occur during the day on Saturday, February 27th, depending on the weather.

Street Closures / Impacts:

- Flaggers will continue to be posted at the site entrance at Jefferson St and exit at 14th Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14th Ave and 16th Ave as necessary during concrete work.
- On-street parking on the north side of 16th Ave will remain closed between Jefferson St and Cherry St.
- Partial lane closures along 14th Ave SE will be necessary during the installation of utilities at the small lot on the north side of the street as it intersects Jefferson St SE.

Deliveries:

Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave.