



WHEELER CONSTRUCTION **ADVISORY**

Week of: Monday March 15, 2010 – Sunday March 21, 2010

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours: 7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- Steel erection will be ongoing throughout the week. ***Please note: The electric arc or sparks created during welding may be visible at times to neighbors and passersby. People are encouraged not to focus on the areas of bright ultraviolet light that are produced from welding torches during active erection work.***
- Forming and reinforcing work for the slabs on metal deck at the Utility Building will continue; concrete pours are scheduled for Monday and Tuesday, 3/15 and 3/16. Placement of the second lift of walls at the Data Center will remain ongoing. Staging for concrete trucks will continue to be done off Jefferson St. onto Wheeler Ave and off 16th Ave SE to Cherry St.
- Rough-in of mechanical and electrical work at the Utility Building will continue throughout the week.
- Building backfill north of the Office building will begin Wednesday, 3/17 and continue throughout the week. Trucks importing material will enter site off Jefferson St SE and also off 14th Ave SE. ***Please note: Placement of backfill at the Office building basement walls will NOT be done using telebelt equipment; also, no work is planned off 16th Ave SE for this week. Compaction of backfill will continue to be scheduled during standard working hours and a small degree of vibration and slightly increased noise levels may still be observed during this work.***

Project Recycling:

- Recycled material content as of 2/21/10:
 - Total Material for disposal: 2,579 tons
 - Total Material recycled: 2,206 tons
 - Total Percentage Recycled: 86%

Non-Standard Work Hours and Activities:

- Work for the building slabs and erection of steel may occur during the day on Saturday, March 20th, depending on the weather.

Street Closures / Impacts:

- Flaggers will continue to be posted at the site entrance at Jefferson St and exit at 14th Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14th Ave and 16th Ave as necessary during concrete work.
- On-street parking on the north side of 16th Ave will remain closed between Jefferson St and Cherry St.

Deliveries:

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave with the exception of structural steel for the Data Center.
- Deliveries of steel for erection work at the Data Center will be routed off Jefferson St. onto 16th Ave SE to Cherry St for staging. Increased truck traffic may be observed on 16th Ave SE during this week and the following week.