



WHEELER CONSTRUCTION **ADVISORY**

Week of:

Monday March 22, 2010 – Sunday March 28, 2010

Jobsite Location:

14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours:

7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- Steel erection and installation of metal decking will be ongoing throughout the week. ***Please note: The electric arc or sparks created during welding may be visible at times to neighbors and passersby. People are encouraged not to focus on the areas of bright ultraviolet light that are produced from welding torches during active erection work.***
- Forming, reinforcing and placement of the Data Center and the Garage walls will remain ongoing. Concrete pours are scheduled for Thursday, 3/25. Staging for concrete trucks will continue to be done off Jefferson St. onto Wheeler Ave and off 16th Ave SE to Cherry St.
- Forming and reinforcing for the base of the manlift that will be placed on the north side of the Office Building will be ongoing throughout the week. The manlift base is scheduled to be set next Saturday, April 3rd.
- Rough-in of mechanical and electrical work at the Utility Building will continue throughout the week. Cooling towers for the Utility Building will be set on Tuesday and Wednesday, 3/23 and 3/24. Trucks delivering mechanical equipment will be routed off Jefferson St. onto 16th Ave SE to Cherry St for staging.
- The Utility Building cisterns will be water tested this week. Cisterns will be filled, inspected and then drained.
- Building backfill north of the Office Building and between the Office Building/Data Center and the Utility Building will continue throughout the week. Trucks importing material will continue to enter the site off Jefferson St SE and off 14th Ave SE. ***Please note: As with the previous week, placement of backfill will be done without telebelt equipment. Compaction of backfill will continue to be scheduled during standard working hours and a small degree of vibration and slightly increased noise levels may still be observed during this work.***

Project Recycling:

- Recycled material content as of 2/28/10:
 - Total Material for disposal: 2,579 tons
 - Total Material recycled: 2,206 tons
 - Total Percentage Recycled: 86%

Non-Standard Work Hours and Activities:

- Work for the building slabs and erection of steel may occur during the day on Saturday, March 27th, depending on the weather.

Street Closures / Impacts:

- Flaggers will continue to be posted at the site entrance at Jefferson St and exit at 14th Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14th Ave and 16th Ave as necessary during concrete work.
- On-street parking on the north side of 16th Ave will remain closed between Jefferson St and Cherry St.

Deliveries:

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave with the exception of structural steel for the Data Center.
- Continued increased truck traffic may be observed on 16th Ave SE during this week as deliveries of steel for erection work at the Data Center and piping for the fire sprinkler system are delivered; trucks will be routed off Jefferson St. onto 16th Ave SE to Cherry St for staging.