



## **WHEELER CONSTRUCTION** **ADVISORY**

**Week of:** Monday March 29, 2010 – Sunday April 4, 2010

**Jobsite Location:** 14<sup>th</sup> Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

**Project Standard Work Hours:** 7:00 a.m. – 5:30 p.m.

### **Major Work Activities This Week:**

- Steel erection and installation of metal decking will be ongoing throughout the week. ***Please note: The electric arc or sparks created during welding may be visible at times to neighbors and passersby. People are encouraged not to focus on the areas of bright ultraviolet light that are produced from welding torches during active erection work.***
- Forming, reinforcing and placement of the Data Center walls and concrete slabs above the metal decking will remain ongoing. Work at the Utility Building roof will begin toward the end of the week. Concrete pours are scheduled for Thursday, 4/1. Staging for concrete trucks will continue to be done off Jefferson St. onto Wheeler Ave and off 16<sup>th</sup> Ave SE to Cherry St.
- Forming and reinforcing for the base of the manlift that will be placed on the north side of the Office Building will continue, the manlift base is scheduled to be set Saturday, April 3<sup>rd</sup>.
- Rough-in of mechanical and electrical work at the Utility Building and Data Center will be ongoing throughout the week.
- Building backfill will continue throughout the week; work will be occurring on the north and east sides of the site, as well as between the Office Building/Data Center and the Utility Building. Trucks importing material will continue to enter the site off Jefferson St SE and off 14<sup>th</sup> Ave SE. ***Please note: Compaction of backfill will continue to be scheduled during standard working hours and a small degree of vibration and slightly increased noise levels may still be observed during this work.***
- Waterproofing work at areas of below-grade concrete will be ongoing as necessary to stay ahead of building backfill activities.

### **Project Recycling:**

- Recycled material content as of 2/28/10:
  - Total Material for disposal: 2,579 tons
  - Total Material recycled: 2,206 tons
  - Total Percentage Recycled: 86%

### **Non-Standard Work Hours and Activities:**

- Work for the building slabs and erection of steel may occur during the day on Saturday, April 3<sup>rd</sup>, depending on the weather.

### **Street Closures / Impacts:**

- Flaggers will continue to be posted at the site entrance at Jefferson St and exit at 14<sup>th</sup> Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14<sup>th</sup> Ave and 16<sup>th</sup> Ave as necessary during concrete work.
- On-street parking on the north side of 16<sup>th</sup> Ave will remain closed between Jefferson St and Cherry St.

### **Deliveries:**

Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave