



WHEELER CONSTRUCTION **ADVISORY**

Week of: Monday April 5, 2010 – Sunday April 11, 2010

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours: 7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- Erection of structural steel at the Office/Garage will begin on Thursday, 4/8. Installation of metal decking at the Data Center will remain ongoing throughout the week. ***Please note: The electric arc or sparks created during welding may be visible at times to neighbors and passersby. People are encouraged not to focus on the areas of bright ultraviolet light that are produced from welding torches during active erection work.***
- Forming, reinforcing and placement of the Data Center walls and concrete slabs above the metal decking will continue. Work at the Utility Building roof will be ongoing throughout the week. Concrete pours are scheduled daily beginning on Tuesday, 4/6 thru Friday, 4/9. Staging for concrete trucks will be done off Jefferson St. onto Wheeler Ave and off 16th Ave SE to Cherry St.
- Rough-in of mechanical and electrical work at the Utility Building and Data Center will be ongoing throughout the week.
- Building backfill will continue throughout the week on the north and east sides of the site. Trucks importing material will enter the site off Jefferson St SE and off 14th Ave SE. ***Please note: Compaction of backfill will continue to be scheduled during standard working hours and a small degree of vibration and slightly increased noise levels may still be observed during this work.***

Project Recycling:

- Recycled material content as of 2/28/10:
 - Total Material for disposal: 2,688 tons
 - Total Material recycled: 2,314 tons
 - Total Percentage Recycled: 86%

Non-Standard Work Hours and Activities:

- Work for the placement of building slabs may occur during the day on Saturday, April 10th, depending on the weather.

Street Closures / Impacts:

- Flaggers will continue to be posted at the site entrance at Jefferson St and exit at 14th Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14th Ave and 16th Ave as necessary during concrete work.
- On-street parking on the north side of 16th Ave will remain closed between Jefferson St and Cherry St.

Deliveries:

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave with the exception of structural steel for the Office/Garage.
- Deliveries of steel for erection work at the Office/Garage will be routed off 14th Ave SE to Jefferson St. and into the construction site for staging. Increased truck traffic may be observed on Jefferson St. during the next several weeks.