



## **WHEELER CONSTRUCTION ADVISORY**

**Week of:** Monday May 31, 2010 – Sunday June 6, 2010

**Jobsite Location:** 14<sup>th</sup> Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

**Project Standard Work Hours:** 7:00 a.m. – 5:30 p.m.

### **Major Work Activities This Week:**

- Erection of structural steel at the Data Center Roof will continue throughout the week. ***Please note: The electric arc or sparks created during welding may be visible at times to neighbors and passersby. People are encouraged not to focus on the areas of bright ultraviolet light that are produced from welding torches during active erection work.***
- Forming, reinforcing and placement of the East and South Data Center walls will continue, as well forming, reinforcing and placement of roof curbs and the Utilidor slab on grade at the Data Center and concrete slabs above the metal decking at the Garage and Office Building. Concrete pours are scheduled Tuesday, Thursday and Friday this week (6/1, 6/3 and 6/4). Staging for concrete trucks will continue to be done off Jefferson St. onto Wheeler Ave and off 16<sup>th</sup> Ave SE to Cherry St.
- Installation of the Utility Building roof will continue this week. Framing and sheeting of exterior walls will continue throughout the week at both the Utility Building and Level 1 of the Office Building.
- Rough-in of fire protection, mechanical and electrical work at the Utility Building and Data Center will continue.
- Column encasement a fireproofing will be ongoing at Level B and A of the Garage.
- Installation and connection of utilities along upper Cherry Street will continue. Trucks importing material will enter the site off Jefferson St SE and off 14<sup>th</sup> Ave SE.
- The offsite improvements will continue, a separate construction advisory is provided with information about the activities that will take place and to communicate traffic revisions that may impact vehicle, bicycle or pedestrian traffic.

### **Project Recycling:**

- Recycled material content as of 4/30/10:
  - Total Material for disposal: 2,819 tons
  - Total Material recycled: 2,443 tons
  - Total Percentage Recycled: 87%

### **Non-Standard Work Hours and Activities:**

- Work for the placement of building slabs may occur during the day on Saturday, June 5<sup>th</sup>, depending on the weather.

### **Street Closures / Impacts:**

- Flaggers will continue to be posted at the site entrance at Jefferson St SE and exit at 14<sup>th</sup> Ave SE to assist trucks entering and leaving the site. Additional flaggers will be posted on 14<sup>th</sup> Ave SE and 16<sup>th</sup> Ave SE as necessary during concrete work.
- On-street parking on the north side of 16<sup>th</sup> Ave will remain closed between Jefferson St SE and Cherry St.
- Upper Cherry Street will be closed during the connection of utilities.

### **Deliveries:**

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St SE onto Wheeler Ave.