



WHEELER CONSTRUCTION ADVISORY

Week of: Monday June 7, 2010 – Sunday June 13, 2010

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours: 7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- Erection of structural steel at the Data Center Roof will remain ongoing. ***Please note:*** *The electric arc or sparks created during welding may be visible at times to neighbors and passersby. People are encouraged not to focus on the areas of bright ultraviolet light that are produced from welding torches during active erection work.*
- Forming, reinforcing and placement of walls and curbs at the upper levels of the Data Center will continue, as well as placement of concrete slabs at the Office Building. Concrete pours are scheduled for Tuesday and Friday (6/8 and 6/11). Staging for concrete trucks will continue to be done off Jefferson St. onto Wheeler Ave and off 16th Ave SE to Cherry St.
- Installation of roofing, metal siding and louvers will occur at the Utility Building. Framing and sheeting of exterior walls will continue throughout the week at the Utility Building and the Office Building. Installation of metal stud framing will continue at the Data Center.
- Rough-in of fire protection, mechanical and electrical work at all buildings will continue. Large air handling equipment will be set at the Data Center Roof this week.
- Sandblasting of architectural concrete walls along on the north elevation of the Data Center will begin this week. ***Please note:*** *Sandblasting work will be scheduled during standard working hours and slightly increased noise levels be observed during this work.*
- Column encasement and fireproofing will be ongoing at Level B and A of the Garage.
- Installation and connection of utilities along Cherry Street and the west side of the site, as well as building backfill at the Office Building/ Garage will continue throughout the week. Trucks importing material will largely be entering the site off Jefferson St SE and off 14th Ave SE. ***Please note:*** *Compaction of backfill will continue to be scheduled during standard working hours and a small degree of vibration and slightly increased noise levels may still be observed during this work.*
- The offsite improvements will continue; a separate construction advisory is provided with information about the activities that will take place and to communicate traffic revisions that may impact vehicle, bicycle or pedestrian traffic.

Project Recycling:

- Recycled material content as of 4/30/10:
 - Total Material for disposal: 2,819 tons
 - Total Material recycled: 2,443 tons
 - Total Percentage Recycled: 87%

Non-Standard Work Hours and Activities:

- Work for painting of the structure at the Data Center may occur off-hours during the week. Additionally work for column encasement and fireproofing may occur during the day on Saturday, June 12th, depending on the weather.

Street Closures / Impacts:

- Flaggers will continue to be posted at the site entrance at Jefferson St SE and exit at 14th Ave SE to assist trucks entering and leaving the site. Additional flaggers will be posted on 14th Ave SE and 16th Ave SE as necessary during concrete work.
- On-street parking on the north side of 16th Ave will remain closed between Jefferson St SE and Cherry St.
- Upper Cherry Street will be closed during the connection of utilities.

Deliveries:

Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St SE onto Wheeler Ave.