



WHEELER CONSTRUCTION ADVISORY **REVISED**

Week of: Monday August 9, 2010 – Sunday August 15, 2010

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours: 7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- Interior wall finish work will continue at the **Utility Building**.
- Installation of roofing, mechanical screen wall panels and metal siding will continue at the **Data Center** Roof/Penthouse, along with metal stud framing and wall finish work on the interior of the building.
- Sandblasting of the architectural concrete walls will remain ongoing at the east and south elevations of the Data Center. ***Please note: Sandblasting work will be scheduled during standard working hours and slightly increased noise levels be observed during this work.***
- Penthouse framing and roofing will continue at the **Office Building/Garage**. Installation of screen wall panels at the Roof as well as placement of curbs at the upper levels will remain ongoing.
- Fireproofing, wall framing/sheeting, installation of exterior windows and stone wall façade will also continue at the Office/Garage.
- Mechanical and electrical rough-in will remain ongoing at all three buildings.
- Placement of **Site** data and communication ductbanks will continue as well as grading work on the south side of the site. Asphalt traffic base will be placed for the Upper Cherry Street area on Monday, 8/9, depending on the weather.
- Work to form, reinforce and place a concrete equipment pad on the southwest side of the site will begin. Soil improvements at the west Garage entry will continue this week with concrete footing work to follow; installation of stone columns is scheduled to be complete by the end of the week. ***Please note: Soil improvements will be scheduled during standard working hours, additional vibration and noise levels may be observed during this work.***
- The offsite improvements will continue; a separate construction advisory is provided with information about the activities that will take place and to communicate traffic revisions that may impact vehicle, bicycle or pedestrian traffic. Please note street closures / impacts below, additional details are included with the Jefferson St Roadway Improvements construction advisory.

Project Recycling:

- Recycled material content as of 6/30/10:
 - Total Material for disposal: 3,986 tons
 - Total Material recycled: 3,605 tons
 - Total Percentage Recycled: 90%

Non-Standard Work Hours and Activities:

- Work will likely occur during the day on Saturday, August 14th, depending on the weather.

Street Closures / Impacts:

- **Construction of the south half of the roundabout at the intersection of Jefferson Street SE and 14th Avenue SE will be starting on Monday, 8/9** and require changes to lane configurations for the next several weeks as shown on the map included with the Jefferson St Roadway Improvements construction advisory.
- Jefferson Street between 16th Avenue and 14th Avenue will remain closed until the completion of the offsite improvements currently scheduled to be in mid December 2010.
- On-street parking on the north side of 16th Ave will remain closed between Jefferson St SE and Cherry St.

- Flaggers will continue to be posted on 14th Ave SE and 16th Ave SE as necessary to assist trucks entering and leaving the site.

Deliveries:

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St SE onto Wheeler Ave; concrete trucks and trucks importing material will largely enter the site along this route, off 14th Ave SE or 16th Ave SE to Cherry Street. As necessary for safety, or to reduce impacts on traffic, trucks will be routed around street improvements at the intersection of Jefferson St SE and 14th Ave SE and enter the site via Maple Park.