



WHEELER CONSTRUCTION ADVISORY

Week of: Monday September 6, 2010 – Sunday September 12, 2010

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours: 7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- Rough-in for mechanical and electrical rough-in work will continue at Level 1 of the **Utility Building**.
- **Data Center** interior wall finishes will begin wrapping up on Level 2 while overhead mechanical and electrical rough-in work continues on Levels 1 and 2. Penthouse metal siding, roofing and mechanical/electrical rough-in will remain ongoing at the Roof; installation of elevator equipment will continue inside the building.
- **Office Building/Garage** Level 7 roofing and screenwall metal siding installation will continue. Fireproofing will be completing at Level 3 of the Link Building. Crews setting curtainwall panels will be moving up to the 4th floor of the Office Building; placement of Level stone wall façade will continue. Metal stud framing and mechanical/electrical rough-in will remain ongoing at Levels B thru 4.
- **Sitework** will continue as west Garage entry concrete walls are formed, reinforced and poured. Select building and site backfill activities will remain ongoing.
- The offsite improvements will continue; a separate construction advisory is provided with information about the activities that will take place and to communicate traffic revisions that may impact vehicle, bicycle or pedestrian traffic.

Project Recycling:

- Recycled material content as of 7/31/10:
 - Total Material for disposal: 8,064 tons
 - Total Material recycled: 7,626 tons
 - Total Percentage Recycled: 95%

Non-Standard Work Hours and Activities:

- Work will likely occur during the day on Saturday, September 11th, depending on the weather.

Street Closures / Impacts:

- Construction of the roundabout at the intersection of Jefferson Street SE and 14th Avenue SE will continue. Jefferson Street traffic lanes and sidewalks between 13th and 16th Avenue will remain closed as roundabout construction and street improvements are completed. Additional details are included with the Jefferson St Roadway Improvements construction advisory.
- On-street parking on the north side of 16th Ave will remain closed between Jefferson St SE and Cherry St.
- Flaggers will continue to be posted on 14th Ave SE and 16th Ave SE as necessary to assist trucks entering and leaving the site.

Deliveries:

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St SE onto Wheeler Ave; concrete trucks and trucks importing material will largely enter the site along this route, off 14th Ave SE or 16th Ave SE to Cherry Street. As necessary for safety, or to reduce impacts on traffic, trucks will be routed around street improvements at the intersection of Jefferson St SE and 14th Ave SE and enter the site via Maple Park.