



WHEELER **CONSTRUCTION ADVISORY**

Week of: Monday October 19, 2009 – Sunday October 25, 2009

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours: 7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- Excavation and soil improvement activities will continue; haul trucks for excavation debris will continue to enter the site off Jefferson St. onto Wheeler Ave and exit onto 14th Ave from Cherry St.
- Work will continue for the placement of building foundations, with a concrete pour planned for Thursday, 10/21. Concrete trucks will utilize 14th Ave from Cherry St as well as 16th Ave from Jefferson for site access and staging.
- Rock base course will continue to be installed at select areas at the bottom of the excavation; most of this work will be concentrated in the northern portion of the site.
- Testing of the water main installed along the north side of the project (14th Ave) is scheduled for 10/19, with paving work along 14th Ave also scheduled to occur during the week depending on the weather.
- A mobile crane will continue to work onsite for hoisting of construction materials.

Project Recycling:

- Recycled material content as of 10/9/09:
 - Total Material for disposal: 2,550 tons
 - Total Material recycled: 1,655 tons
 - Total Percentage Recycled: 65%

Possible Non-Standard Work Hours and Activities:

- Excavation and trucking activities may occur during the day on Saturday October 24th, depending on the weather. Concrete work for the building foundations may also occur during the day on Saturday October 24th if adverse weather conditions earlier in the week prevented them from being completed as scheduled.

Street Closures / Impacts:

- The southernmost lane of 14th Ave will remain closed during standard work hours from Jefferson St to the east side of the project site (approaching the freeway on-ramps) until paving work is complete. The lane will continue to be reopened to traffic at the end of each shift. Flaggers will be posted at the lane closure during work hours to assist vehicles in identifying and managing the revised traffic conditions as necessary.
- Flaggers will also continue to be posted at the site entrance at Jefferson St and exit at 14th Ave to assist haul trucks entering and leaving the site. Additional flaggers will be posted on 14th Ave and 16th Ave as necessary during concrete work.
- On-street parking on the north side of 16th Ave will remain closed between Jefferson St and Cherry St.

Deliveries:

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave.