



## **WHEELER** **CONSTRUCTION ADVISORY**

**Week of:** Monday October 26, 2009 – Sunday November 1, 2009

**Jobsite Location:** 14<sup>th</sup> Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

**Project Standard Work Hours:** 7:00 a.m. – 5:30 p.m.

### **Major Work Activities This Week:**

- Excavation and soil improvement activities will continue, but mass excavation will start to slow down as the team begins to reach the bottom of the hole. Excavation work for the building foundations will continue after mass excavation is complete, but the number of haul trucks for excavation debris will decrease significantly. Trucks will continue to enter the site off Jefferson St. onto Wheeler Ave and exit onto 14<sup>th</sup> Ave from Cherry St.
- Work will continue for the placement of building foundations, with a concrete pour planned for Tuesday, 10/27. Concrete trucks will be staged utilizing Cherry St.
- A tower crane will be erected in the south-eastern area of the excavation. Erection of the crane is scheduled for Thursday, 10/29; crane components and erection equipment will be staged utilizing Cherry St.
- Rock base course will continue to be installed at select areas at the bottom of the excavation, most of this work will be concentrated in the northern portion of the site.
- Mechanical work will begin at the bottom of the excavation; piping will start being installed in the eastern portion of the site.

### **Project Recycling:**

- Recycled material content as of 10/16/09:
  - Total Material for disposal: 2,610 tons
  - Total Material recycled: 1,655 tons
  - Total Percentage Recycled: 63%

### **Possible Non-Standard Work Hours and Activities:**

- Excavation and trucking activities, along with work for the placement of building foundations will likely occur during the day on Saturday October 31<sup>st</sup>, depending on the weather.

### **Street Closures / Impacts:**

- Depending on the weather, paving work on 14<sup>th</sup> Ave is currently scheduled to be complete on Wednesday, 10/28; the southernmost lane of 14<sup>th</sup> Ave will remain closed during standard work hours from Jefferson St to the east side of the project site (approaching the freeway on-ramps) until paving work is complete. The lane will continue to be reopened to traffic at the end of each shift and flaggers continue to be posted at the lane closure during work hours to assist vehicles in identifying and managing the revised traffic conditions as necessary.
- Flaggers will also continue to be posted at the site entrance at Jefferson St and exit at 14<sup>th</sup> Ave to assist haul trucks entering and leaving the site. Additional flaggers will be posted on 14<sup>th</sup> Ave and 16<sup>th</sup> Ave as necessary during concrete work and erection of the tower crane.
- On-street parking on the north side of 16<sup>th</sup> Ave will remain closed between Jefferson St and Cherry St.

### **Deliveries:**

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave.