

No



## **WHEELER** **CONSTRUCTION ADVISORY**

**Week of:** Monday November 2, 2009 – Sunday November 8, 2009

**Jobsite Location:** 14<sup>th</sup> Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

**Project Standard Work Hours:** 7:00 a.m. – 5:30 p.m.

### **Major Work Activities This Week:**

- Mass excavation is scheduled to complete towards the end of the week. Excavation work for the building foundations will continue after mass excavation is complete, but the number of haul trucks for excavation debris will decrease significantly. Trucks will continue to enter the site off Jefferson St. onto Wheeler Ave and exit onto 14<sup>th</sup> Ave from Cherry St.
- Work will continue for the placement of building foundations, with concrete pours planned for Monday, 11/2 and Thursday, 11/5. Concrete trucks will continue to be staged utilizing Cherry St.
- Rock base course will continue to be installed at select areas at the bottom of the excavation; most of this work will be concentrated in the northern portion of the site.
- Mechanical work will continue at the bottom of the excavation with piping installation moving out from the eastern portion of the site towards the middle of the excavation.
- The prefabricated electrical vaults on the eastern portion of the site will start being set early in the week, work for the concrete vaults to be cast onsite will continue throughout the week. Work to distribute electrical service out from the vaults is scheduled to start towards the end of the week.

### **Project Recycling:**

- Recycled material content as of 10/24/09:
  - Total Material for disposal: 2,855 tons
  - Total Material recycled: 1,905 tons
  - Total Percentage Recycled: 67%

### **Possible Non-Standard Work Hours and Activities:**

- Excavation and trucking activities, along with continuing work for the placement of building foundations and in ground mechanical and electrical services will likely occur during the day on Saturday November 7<sup>th</sup>, depending on the weather.

### **Street Closures / Impacts:**

- Flaggers will also continue to be posted at the site entrance at Jefferson St and exit at 14<sup>th</sup> Ave to assist haul trucks entering and leaving the site. Additional flaggers will be posted on 14<sup>th</sup> Ave and 16<sup>th</sup> Ave as necessary during concrete work.
- On-street parking on the north side of 16<sup>th</sup> Ave will remain closed between Jefferson St and Cherry St.

### **Deliveries:**

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave.