



## **WHEELER** **CONSTRUCTION ADVISORY**

**Week of:** Monday November 23, 2009 – Sunday November 29, 2009

**Jobsite Location:** 14<sup>th</sup> Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

**Project Standard Work Hours:** 7:00 a.m. – 5:30 p.m.

### **Major Work Activities This Week:**

- Excavation work for the building foundations will continue. Trucks will continue to enter the site off Jefferson St. onto Wheeler Ave and exit onto 14<sup>th</sup> Ave from Cherry St.
- Work will continue for the placement of building foundations and walls, with the larger concrete pours planned for Tuesday, 11/24 and Wednesday, 11/25. Foundation work scheduled for this week will also include forming, reinforcing and concrete work for one of the larger mat footings located on the east side of the project. Concrete trucks will continue to be staged utilizing Cherry St.
- Delivery and placement of rock below the concrete slab for the Utility Building cisterns will continue; forming, reinforcing and concrete work for this first slab on grade will also get underway. Trucks will continue to enter and exit the site using the same routes as the trucks hauling material for the building foundation work.
- Installation of underslab piping and the distribution of electrical services at the bottom of the excavation will be ongoing.
- Soil improvement work will continue.
- Forming, reinforcing and concrete work at the footing for the second tower crane will begin. The second tower crane remains scheduled for erection in the north-east area of the excavation in December.

### **Project Recycling:**

- Recycled material content as of 11/14/09 <sup>1</sup>:
  - Total Material for disposal: 2,264 tons
  - Total Material recycled: 1,905 tons
  - Total Percentage Recycled: 84%

### **Non-Standard Work Hours and Activities:**

- The project will be closed for the Thanksgiving holidays. Construction crews will not be working Thursday 11/26 thru Sunday 11/29. Work will resume on Monday, 11/30.

### **Street Closures / Impacts:**

- Flaggers will also continue to be posted at the site entrance at Jefferson St and exit at 14<sup>th</sup> Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14<sup>th</sup> Ave and 16<sup>th</sup> Ave as necessary during concrete work.
- On-street parking on the north side of 16<sup>th</sup> Ave will remain closed between Jefferson St and Cherry St.

### **Deliveries:**

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave.

<sup>1</sup> Conversion rate for building debris (tons) removed from the project as landfill updated for mixed waste density values per LEED v2.2.