



## **WHEELER** **CONSTRUCTION ADVISORY**

**Week of:** Monday November 30, 2009 – Sunday December 6, 2009

**Jobsite Location:** 14<sup>th</sup> Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

**Project Standard Work Hours:** 7:00 a.m. – 5:30 p.m.

**Major Work Activities This Week:**

- Excavation work for the building foundations will continue. Trucks will continue to enter the site off Jefferson St. onto Wheeler Ave and exit onto 14<sup>th</sup> Ave from Cherry St.
- Work will continue for the placement of building foundations and walls, with concrete pours planned for Monday, Tuesday, Thursday and Friday (11/30, 12/1, 12/3 and 12/4). Foundation work scheduled for this week will also include forming, reinforcing and concrete work for the first slab on grade located on the east side of the project. Concrete trucks will continue to be staged utilizing Cherry St.
- Delivery and placement of rock below the concrete slab for the Utility Building cisterns is scheduled to wrap-up toward the middle of the week. Until the work is complete, trucks will continue to enter and exit the site using the same routes as the trucks hauling material for the building foundation work.
- Installation of underslab piping and the distribution of electrical services at the bottom of the excavation will be ongoing.
- Soil improvement work will continue.
- The second tower crane will be erected toward the end of the week in the northwest area of the excavation. Erection of the crane is scheduled to begin on Thursday, 12/3; crane components and erection equipment will enter the site from 14<sup>th</sup> Avenue.

**Project Recycling:**

- Recycled material content as of 11/21/09 <sup>1</sup>:
  - Total Material for disposal: 2,264 tons
  - Total Material recycled: 1,905 tons
  - Total Percentage Recycled: 84%

**Non-Standard Work Hours and Activities:**

- Work for the placement of building foundations and walls as well as soil improvements will likely occur during the day on Saturday December 5<sup>th</sup>, depending on the weather.

**Street Closures / Impacts:**

- Flaggers will continue to be posted at the site entrance at Jefferson St and exit at 14<sup>th</sup> Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14<sup>th</sup> Ave and 16<sup>th</sup> Ave as necessary during concrete work.
- On-street parking on the north side of 16<sup>th</sup> Ave will remain closed between Jefferson St and Cherry St.

**Deliveries:**

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave.

<sup>1</sup> Conversion rate for building debris (tons) removed from the project as landfill updated for mixed waste density values per LEED v2.2.