



WHEELER CONSTRUCTION ADVISORY

Week of: Monday December 28, 2009 – Sunday January 3, 2010

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours: 7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- Excavation work for the building foundations will continue. Trucks will continue to enter the site off Jefferson St. onto Wheeler Ave and exit onto 14th Ave from Cherry St.
- Work will continue for the placement of building foundations and walls. Concrete pours are currently planned for Tuesday, Wednesday and Thursday (12/29, 12/30 and 12/31). Work will continue for the east core wall of the Office Building, work on the west core wall is scheduled to start toward the end of the week. Staging for concrete trucks will remain to be done utilizing Cherry St.
- Placement of reinforcing steel for the concrete slab on grade at the north half of the Utility Building will start toward the end of the week with the work proceeding through the south half of the slab area during the first part of the week beginning 1/4/10.
- Installation of vapor barrier material above the rock placed as capillary break below the concrete slab will be ongoing throughout the week at the Utility Building.
- Installation of underslab piping, drainage work, and the distribution of electrical services at the bottom of the excavation will be ongoing.

Project Recycling:

- Recycled material content as of 12/25/09:
 - Total Material for disposal: 2,277 tons
 - Total Material recycled: 1,931 tons
 - Total Percentage Recycled: 85%

Non-Standard Work Hours and Activities:

- The project will be closed on Friday the 1st for the New Year's holiday. Construction crews will not be working Friday 1/1 thru Sunday 1/3. Work will resume on Monday, 1/4.

Street Closures / Impacts:

- Flaggers will continue to be posted at the site entrance at Jefferson St and exit at 14th Ave to assist trucks entering and leaving the site. Additional flaggers will be posted on 14th Ave and 16th Ave as necessary during concrete work.
- On-street parking on the north side of 16th Ave will remain closed between Jefferson St and Cherry St.

Deliveries:

- Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St. onto Wheeler Ave.