

SDC and Office Building Project OFFSITE IMPROVEMENTS

CONSTRUCTION ADVISORY

Week of:

Monday April 26, 2010 – Sunday May 2, 2010

Jobsite Location:

14th Ave. S.E. and Jefferson St. S.E.

Project Standard Work Hours:

7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

- The majority of work this week will take place in the **Southwest Quadrant at the Intersection of 14th Ave. S.E. and Jefferson St. S.E.**
- Placement of temporary erosion control measures and potholing for location of existing utilities will continue.
- Trees within the boundaries set for clearing and grading at the hillside on the SW corner of 14th Ave SE and Jefferson St SE will be removed. Protective fencing will be placed around trees adjacent to the work prior to the start of work on the hillside to ensure trees not being removed are maintained.
- Excavation of the slope will begin following the removal of trees and stumps.
- Existing curbs will be sawcut and removed as the clearing and grading work progresses.

Non-Standard Work Hours and Activities:

- No night or weekend work is planned during this week.

Street Closures / Impacts:

- During clearing and grading work areas will be delineated using stanchions and barrier tape to keep pedestrian traffic out of the area.
- The right lanes along 14th Ave SE and Jefferson St SE will be closed during site removal activities. Intermittent brief all lane closures will be scheduled as necessary to protect vehicle, bicycle and pedestrian traffic from falling trees or moving equipment with the assistance of a traffic control officer.



TRAFFIC CONTROL PLAN - *DIS Wheeler Offsite Improvements Project*

SW Corner Clearing & Grading

